

**NFPA 1901 or 1906  
Waterous Model Aquis 3.0  
Foam System Certification**

Certified Manufacturer Type Test										
Waterous Plumbing Connection Ordered	Foam %		Water Flow		Water Pressure		Foam Capacity			
	Range	%	Range	GPM	Range	PSI	Range	GPM		
Tee or Manifold with 1-1/2 in. Thread or 2 in. Victaulic	Min	0.01	Min	10	Min	0	Min	0.01		
			Max	10	Max	400	Max	0.01		
	Mid	0.50	Mid	160	Mid	150	Mid	0.80		
			Max	1.00	Min	325	Min	0	Min	3.30
					Max	325	Max	400	Max	2.20
Tee or Manifold with 2 in. Thread or 2-1/2 in. Victaulic	Min	0.01	Min	20	Min	0	Min	0.02		
			Max	20	Max	400	Max	0.02		
	Mid	0.50	Mid	375	Mid	150	Mid	1.90		
			Max	1.00	Min	750	Min	0	Min	3.30
					Max	750	Max	400	Max	2.20
Tee or Manifold with 2-1/2 in. Thread or 3 in. Victaulic	Min	0.01	Min	30	Min	0	Min	0.03		
			Max	30	Max	400	Max	0.03		
	Mid	0.50	Mid	600	Mid	150	Mid	3.00		
			Max	1.00	Min	1200	Min	0	Min	3.30
					Max	1200	Max	400	Max	2.20

OEM Certification Test					
Flowmeter		Foam Pump Test Points			
Range	Test Points	Simulated Water Flow	Set Foam %	Water Pressure PSI	Foam GPM
Min					
Mid					
Max					
Min					
Mid					
Max					
Min					
Mid					
Max					

**Installer Certification:**

Installed, Calibrated and Tested to Waterous Installation Recommendations and Purchaser's Performance Specifications.

Tester: \_\_\_\_\_

Date: \_\_\_\_\_